

OFFICE OF CONSERVATION

STATE OF LOUISIANA

-----

OILFIELD SITE RESTORATION

CONTRACTORS MEETING

-----

REPORT OF MEETING

HELD AT

BATON ROUGE, LOUISIANA

JULY 20, 2005

OFFICE OF CONSERVATION

STATE OF LOUISIANA

-----

OILFIELD SITE RESTORATION

CONTRACTORS MEETING

-----

Report of the Oilfield Site Restoration Contractors  
meeting held on July 20, 2005, in Baton Rouge, Louisiana.

IN ATTENDANCE:

REPRESENTING THE OFFICE OF CONSERVATION:

Doyle Johnson, Manager, OSR Section

Gary Ross, Assistant Director of Engineering

John Aldridge, Director of Engineering

Judy LeBourgeois, Purchasing Director

Kjel Brothen, Division OSR Engineer

Dustin Landry, Division OSR Engineer

Steven Giambrone, Division Site Clearance Engineer

Bruce Ballard, Division Site Clearance Engineer

Wayne Simar, Lafayette District Engineer

Jackie Devall, Monroe District Engineer

Robert Gray, Shreveport District Engineer

## OILFIELD SITE RESTORATION

## CONTRACTORS MEETING

JULY 20, 2005

\* \* \* \* \*

MR. JOHNSON:

I'd like to thank y'all for coming. I understand a lot of people are stuck in traffic on the interstate, so this is your lucky day. It looks like we'll kick half your competition off the bidder's list due to their misfortune. I'm just kidding about that. Anyway, there will be people coming in later if they clear that 18-wheeler off the interstate.

My name is Doyle Johnson. Let me just introduce everybody. That's Gary down at that end, Jackie Devall, Wayne Simar, Kjel, Dustin, that's Bob Gray, and that's Judy LeBourgeois at the other end. We're going to go ahead and get started today. I hope every one of y'all signed in and got a copy of our agenda. Be looking that over, please. There are some questions in the back that we're going to be going over at the end, so you might want to familiarize yourself with those.

We're going to start off today's meeting with a presentation, Ms. Judy LeBourgeois, she's our purchasing director, and she just wants to bring you up to date on any changes she might have in her department. So at this time I'll let Judy take the floor.

MS. LEBOURGEOIS:

I know that the ones of you who have gone out to the site visits know that we hand out the bid packages now. We do mail a notice to bidders to everyone who is on the

1 approved bidder's list. You can also go to oil site --  
2 Conservation Oil Site's Web page to download the bids.  
3 You can also go to my purchasing Web page. Whenever the  
4 bid is opened and awarded I do post who the low bidder  
5 is, not necessarily who it's going to be awarded to until  
6 we go through all of the evaluation stages, but I do post  
7 who the low bid is.

8 If you're not familiar with the Web site give me a  
9 call whenever you get back to your office and I can walk  
10 you through it and show you where theirs is and where  
11 ours is so you can look at those things. There's also a  
12 place that you can go to if you want to find out if you  
13 have a payment coming to you, online, and you will  
14 eliminate phone calls. You can do it at your leisure, at  
15 night or whatever.

16 Bill Beck is the one who works real close with me in  
17 the purchasing department and he doesn't ever want to  
18 come to these things.

19 Just a few points that I want to bring out is if you  
20 are submitting a bid you have to enclose it in the  
21 envelope that we provide to you at the site visit. If  
22 you are not planning to bid on it you do not have to  
23 return a bid. But if you do insist on returning a "no  
24 bid," please do not put it in your letterhead envelope.  
25 Return it in the envelope that we provide. I am not  
26 supposed to know before the bids open that you're not  
27 bidding on this.

28 Make sure that you return the entire bid package.  
29 Make sure that your contractor's license number is on the  
30 outside of the envelope, because if the bid is for over

1 \$50,000 we'll open it to see how much your bid is, but we  
2 cannot read it and we cannot accept it, and the  
3 contractor's license board will be contacting you at that  
4 time.

5 Make sure that if you have any whiteouts or any  
6 corrections on your bid package that you initial them so  
7 I won't have to throw your bid out for that reason.

8 I don't know that there's many more things. I send  
9 out letters occasionally to familiarize you often with  
10 some of the new things that we have. Does anybody have  
11 any questions for me?

12 (No response.)

13 Thank y'all.

14 MR. JOHNSON:

15 Thank you, Judy.

16 The next topic on our agenda covers the site  
17 clearance and verification applications for our site  
18 clearance surveys. I'm going to ask Steven Giambrone or  
19 Bruce Ballard to come up here and field any questions  
20 that you may have concerning that application process.  
21 Steven, if you'd just like to just tell them who you are  
22 and what you do and your application process procedure,  
23 and see if anybody has any questions regarding that.

24 MR. GIAMBRONE:

25 My name is Steven Giambrone and I work in the  
26 Engineering Division in Conservation. I am responsible  
27 for the site clearance program, along with Bruce Ballard.

28 Any time that you may be plugging wells that are on  
29 a state lease in a water location, a site clearance  
30 application is required to be filed within 90 days of the

1 plugging of the well. However, you can file the  
2 application before you plug the well. What site  
3 clearance is is the structures associated with the well  
4 should be removed and a survey, depending on where the  
5 well is, should be performed around the well to ensure  
6 that all obstructions in the water have been removed.

7 Does anybody have any questions about that, about  
8 the application or about how the program works?

9 (No response.)

10 Thank you.

11 MR. JOHNSON:

12 Just for your information, those of you that may not  
13 be familiar with these types of surveys, when we do a job  
14 on the water we do require, as part of the site clearance  
15 contract, a site clearance verification survey be  
16 conducted. And Steven's section is part of the  
17 Engineering Division of which Oilfield Site Restoration  
18 is also a part. And we're actually -- although we work  
19 together, we are separate entities and we treat the  
20 Oilfield Site Restoration program as if it was one of  
21 Steven's clients. So it is a requirement that the  
22 contractor apply for and get approval to do the survey as  
23 part of the site restoration clearance contract. So we  
24 treat ourselves as if we were just a separate entity and  
25 do business with Steven just as any other contractor  
26 would or any other operator would.

27 So if no one has any questions -- yes, sir, in the  
28 back.

29 MR. MARTIN:

30 Of course, I had a meeting with Steven this morning.

1 My name is Jimmy Martin. On your site clearance  
2 verification, are you going to have a separation between  
3 the contractor that removes the location and the site  
4 clearance, as far as not having any financial ties?

5 MR. JOHNSON:

6 Yes, Mr. Martin, that would be at the discretion of  
7 the site clearance survey section, whatever their rules  
8 require. I'm not that familiar with their statute. I  
9 would have to defer that back to Steven.

10 MR. GIAMBRONE:

11 As we discussed this morning, we're going to take a  
12 look at that and see if we feel that's going to be a  
13 necessary change to make to the program.

14 MR. MARTIN:

15 Thank you very much.

16 MR. JOHNSON:

17 Any other questions?

18 (No response.)

19 We will go ahead and go through the remaining items  
20 on our agenda. The next item would be bidding salvage.  
21 And we're going to refer, actually, to the next two  
22 items, too. The first set of pages on your handout,  
23 which is actually Sections 1 through 6 of our latest bid  
24 package, and there's been quite a few revisions to  
25 Sections 1 through 6 here in the last couple of months  
26 and that was one of the main purposes of this meeting  
27 would be to point out those changes to y'all. So we will  
28 be referring to different items on these various sections  
29 throughout the remainder of the meeting before we go to  
30 the question-and-answer part.

1           One of the biggest changes that we have made in the  
2 last couple of months would be the bidding of salvage,  
3 which is Item 4 in Section 2 of your handouts.

4           The biggest change here is going to be with regards  
5 to the bidding of downhole tubulars as part of the  
6 salvage in the bid process. We still require that if a  
7 contractor would like to deduct salvage from their bid to  
8 give us an itemized listing of that salvage. And  
9 previously we had been warranting the existence of casing  
10 and tubing in the wells based on the latest records in  
11 the Office of Conservation well files. However, we found  
12 out that in a large number of these wells they've  
13 actually been stripped of the tubing and there is only,  
14 at best, sometimes one joint of tubing in the surface.

15           So based on this conclusion it's now the policy of  
16 this Office and part of the contract, part of the bid  
17 specs, that we can no longer warranty the existence of or  
18 the recovery of any downhole tubulars; to include,  
19 tubing, pumps, casing, and any other downhole equipment  
20 that is commonly present in some of these wells.

21           Other than that nothing else has changed with regard  
22 to bidding salvage. You still need to give an itemized  
23 breakdown of the salvage which you would like to claim as  
24 part of your lump-sum bid price. You need to place a  
25 price on each piece of salvage, and if in the time period  
26 between the site visit and the start of the contract, if  
27 any of that salvage has disappeared from the location,  
28 Conservation -- or Department of Natural Resources will  
29 reimburse you for the amount that you placed on that  
30 salvage. Other than we will no longer guarantee tubulars



1 or downhole equipment, nothing else has changed with  
2 regards to the bidding of salvage.

3 I would be glad to field any questions regarding  
4 this when we get to the question-and-answer section. In  
5 the meantime we would just like to go ahead and go  
6 through the rest of the items on the agenda, then we're  
7 going to open up the floor to any questions and answers  
8 that you may want us to go over.

9 The next item on the agenda will be the equipment  
10 requirements, and let's look first at our BOP  
11 requirements and the testing of those BOPs. Let's start  
12 with Item No. 25 in Section 2. This is a new item that  
13 we've added to the instructions for bidders and  
14 contractors. What Item 25 is is basically a reiteration  
15 of LAC 43:XIX, Section 111, which says that all wells,  
16 when drilling or running or pulling casing or tubing,  
17 shall be equipped with hydraulically operated blowout  
18 preventers equipped with both blind rams and pipe rams  
19 equipped with proper sized elements for the pipe being  
20 run. Annular or bag type hydril preventers may be  
21 substituted for the pipe rams. The BOP stack shall also  
22 include full-bore access to the casing below. Unless  
23 otherwise stated, the BOP stack shall be rated to a  
24 minimum of 3,000 psi working pressure.

25 This change was instituted because we found out that  
26 there are various -- there's a wide discrepancy in the  
27 BOPs that are being used out on OSR projects over the  
28 years, and in order to ensure that all contractors are  
29 bidding on the same playing field with regards to BOP  
30 equipment we decided that we're going to institute this

1 minimum BOP requirement.

2 Now, this section does go a little bit further than  
3 what's in Section 111 of 29-B in that we are going to  
4 require that the BOP stack have both blind and pipe rams  
5 and that they be hydraulically operated, with the  
6 exception that the annular or bag type preventer may be  
7 used in lieu of a pipe ram.

8 And with regards to the full-bore access to the  
9 casing below, we are going to look at this on a case-by-  
10 case basis. In case that you get into any casing that's  
11 larger than 7", we're going to look into the requirement  
12 as to whether or not we're going to require full-bore  
13 access to larger diameter pipe. If so, we will state so  
14 within the scope of work. And also with the requirement  
15 that the BOP stack be rated 3000 psi. Again, that's just  
16 a minimum standard. If we need to deviate from that  
17 we're going to look at that on a case-by-case basis.

18 We also have been questioned regarding the use of  
19 BOPs on small diameter pipe, wells which are slim hole  
20 completions. We've addressed that in questions and  
21 answers. We'd also like to bring that to the floor for  
22 discussion with you folks regarding the need for those  
23 things to be hydraulically operated. We want to get your  
24 feeling as to whether or not those type of preventers are  
25 readily available out there in the real world. So we'll  
26 ask for comments on that when we get to the question-and-  
27 answer period.

28 Moving right along, let's jump down to Item C -- I'm  
29 sorry, I did forget the BOP test definition in Section 4,  
30 Item No. 13. That's also been a question that has drawn

1 a lot of interest, really what constitutes a BOP test.  
2 And we are going to stand by the definition of Item No.  
3 13, what constitutes a BOP test in its entirety. As  
4 you'll see that we require that the BOP test qualify the  
5 integrity of the entire BOP body, connection to the  
6 wellhead, and seal of blind or pipe ram elements. We  
7 would also need a retest each time the BOP stack is  
8 removed and subsequently reinstalled. We understand that  
9 unless there's a packer in the hole or there's already a  
10 plug in the hole that it's going to cause some difficulty  
11 to get something to test against. For that reason we're  
12 going to, on a case-by-case basis, determine whether or  
13 not we're going to require this full test as outlined in  
14 this section in Item No. 13, and if we do require this  
15 BOP test it's going to state so explicitly in the scope  
16 of work for each well. We will say install and test  
17 BOPs. Otherwise we would not expect the contractor to do  
18 this test unless we state so.

19 Now moving to Item C of No. IV, the pump and tanks,  
20 you see we have a remark there "No Pits." And I'm going  
21 to refer y'all to Items 29 and 31 of Section 2. We've  
22 also found out here recently out in the real world that  
23 it's kind of a common practice to, in certain areas, for  
24 contractors to build what's been referred to as plugging  
25 pits to circulate wellbore fluids into, just a small  
26 four-foot diameter hole or something like that, and then  
27 at the end of the job suck out the water and fill it in.  
28 Well, technically that is not within the guidelines  
29 established by 29-B with regards to a pit. 29-B says a  
30 pit is an excavation made for the purpose of storing

1 oilfield waste. So even these little small plugging  
2 pits, as they're called, still constitute a pit.

3 So, therefore, we're going to require that we have a  
4 steel tank on location in which to circulate wellbore  
5 fluids and no longer allow the digging of these little  
6 small pits. But in the event that an exception is  
7 granted you would still be required to comply with Item  
8 Nos. 29 and 31 in which this plugging pit would have to  
9 be registered with the Office of Conservation on a Form  
10 UIC-15 and then closed in accordance with the testing  
11 criteria of LAC 43:XIX Sections 311 and 313. And then  
12 also you would have to file the Form ENG-16, the oilfield  
13 waste disposition form. So as you see it's probably  
14 easier just to put a tank out there than it is to comply  
15 with these two sections.

16 I guess next we can go to the bid package and the  
17 workstring minimums, and that's going to be Section 6.  
18 Again, just to keep everybody on an even playing field,  
19 this was an example of an earlier package of wells, as I  
20 said, that last package that went out in which the depth  
21 of the deepest well was 2200', and we specified that a  
22 rig shall be capable of pulling a minimum load of 80,000  
23 pounds with two lines running the blocks. That's a  
24 minimum two lines running the blocks. You could run four  
25 if you wanted to. We also specified that the rig would  
26 have a minimum of four-man crew with a tool pusher and be  
27 equipped with power tongs, weight indicator and all  
28 handling tools for 2 3/8" and 2 7/8" workstrings, which  
29 that was in there because of some pipe that was in those  
30 particular wells in this bid package. Again, we've

1 reiterated that we would have to have hydraulically  
2 actuated BOPs rated to a minimum of 3000 psi working  
3 pressure. Again, if this standard was going to change  
4 this package we would state so in this section as well.  
5 We will try not to contradict ourselves, have one thing  
6 in the scope of work and one thing in the minimum  
7 equipment requirements.

8 And then, of course, the pressure safety valve, or  
9 what's commonly referred to as a TIW valve. And then a  
10 circulating pump capable of pressuring up and circulating  
11 1,000 psi at three barrels per minute. And we would  
12 want, of course, all connections in the lines between the  
13 pump and wellhead rated for the same working pressure of  
14 1,000 pounds; the 80-barrel steel circulating tank, and  
15 then the minimum of 1500' of 2 3/8 workstring, which is  
16 what's going to be the depth of the deepest plug that  
17 we're going to be setting.

18 We will probably stick with 2 3/8" workstring for  
19 most pipe diameters until you get below four and a half  
20 pipe, and then, of course, we go to something smaller.  
21 But we did want to set the minimum size workstring that  
22 we're going to be using on these jobs. We didn't want  
23 anyone using anything like an inch and a quarter, inch  
24 and a half down to 4000' unless it was absolutely  
25 necessary. It limited us on the amount of work that we  
26 could do should a change order situation develop and the  
27 amount of pull, you know, that we could place on the  
28 workstring.

29 That's the biggest changes that have taken place  
30 here in these bidding requirements in the last couple of

1 years. Like I say, we have responses to several  
2 questions in the back. I hope y'all have all had time to  
3 review those, and we just at this time would like to open  
4 up the floor to any questions you may have, any questions  
5 in the back that you would like clarification to or any  
6 other questions that you may want to pose to the section  
7 here.

8 MR. EMMERT:

9 My name is Todd Emmert. I'm with Elm Springs. I  
10 would like to thank Mr. Johnson and the rest of the OSR  
11 staff for spending their time to answer our questions.  
12 On question one in the answer it states, "all standard  
13 industry practice usually employed in overcoming an  
14 obstacle..." on and on and so forth. And I wanted to try  
15 to get a feel for what your concept of standard industry  
16 practices were on certain situations, such as, if we  
17 encounter stuck tubing in the well.

18 Our -- in working for other companies, not OSR but  
19 other companies, our standard practices would be to first  
20 try several methods to release an anchor or packer; not  
21 knowing if there's an anchor or packer in there or what  
22 type it is, we would try several different methods. Then  
23 we would try to pull on the tubing a safe amount given  
24 the condition of the tubing. We would try to jar the  
25 tubing a loose, and continue these steps, rotating these  
26 steps off and on for, say, an hour. At that point we  
27 would be ready to contact someone to get some further  
28 directions, and we would be off bid at that point.

29 MR. JOHNSON:

30 Yes, okay, Mr. Emmert, those are some very good

1 points. The field supervision of the site restoration  
2 projects takes place through the district office. I  
3 guess your question would be what constitutes industry  
4 practices and reasonable amount of time. Generally, at  
5 this stage of the contract, until we get into a change  
6 order situation, it is usually any consultation that you  
7 would have with someone within the OSR section would be  
8 the OSR district engineer. And I guess what we're  
9 looking for in our bids is for a contractor to make a  
10 diligent attempt to get around any obstacle that may be  
11 encountered using the equipment out on location that was  
12 required by the scope of work.

13 I understand that time is money and your equipment  
14 is usually charged off on an hourly basis and you don't  
15 want to spend a whole lot of time trying to free stuck  
16 pipe beyond that which is reasonable. I guess the answer  
17 to your question would be it would -- that decision would  
18 be rendered at the district level upon consultation with  
19 the district engineer.

20 MR. EMMERT:

21 Can we get the district engineer to weigh in? Is  
22 that pretty much standard industry -- is that pretty much  
23 the standard industry practices? Would you require  
24 something else before you deem the pipe stuck?

25 MR. GRAY:

26 I think what you just said is an industry standard.  
27 I would say probably four hours of rig time, if you're  
28 looking for some kind of a guideline as to what I would  
29 be looking for, would be about four hours.

30 MR. EMMERT:

1           You would work with the tubing for four hours trying  
2 to get it unstuck?

3 MR. GRAY:

4           Right. That's kind of my feel for what it would  
5 take.

6 MR. EMMERT:

7           What about you, Mr. Wayne?

8 MR. SIMAR:

9           Todd, I don't know. I wouldn't be able to give you  
10 a definite answer on that. That's just different -- it  
11 just depends a lot on the situation. But we always do,  
12 with industry, try to get them to make, like Doyle was  
13 saying, an attempt. Now, sometimes you can determine it  
14 a lot earlier than you can other times, you know. But if  
15 you make a diligent attempt to free the pipe -- we just  
16 look at it on a case-by-case basis.

17 MR. EMMERT:

18           Of course, what I'm trying to get at is, how much of  
19 this cost should I include in my bid? At what point do  
20 you step in and say, okay, you've done enough, now we're  
21 going to -- we want you to do this, this, and this and  
22 we're going to pick up the cost on that? If I worked it  
23 for four hours, then that's going to be all right? Then  
24 you're going to say, okay, you've done enough?

25 MR. SIMAR:

26           Yes, it could be. If -- it depends, too, on what  
27 happens if you -- you know, is there any steps in the bid  
28 that you skipped, if we do -- if you're unsuccessful in  
29 fishing it right for four hours. Right? But, you know,  
30 I would just probably at that point say, that's good



1 enough, and we probably do whatever we need to do, change  
2 the procedure from that point on. You know, what are we  
3 doing -- how are we going to plug the well from that  
4 point.

5 MR. EMMERT:

6 Right. What about you, Mr. Jackie?

7 MR. DEVALL:

8 Based on what you outlined there, if I had gone  
9 through each one of those steps and I'm spinning my  
10 wheels, I'm not doing any good, somewhere between one and  
11 four hours I'm going to call and make a recommendation to  
12 Doyle that we change procedures and move on. But if I  
13 were bidding something in I would probably put a four-  
14 hour allotment in there, under these situations.

15 MR. EMMERT:

16 Now, the other thing, given that same scenario,  
17 we're out there working this pipe trying to get it a  
18 loose and we part it. Is that negligence on our part?

19 MR. JOHNSON:

20 As long as you didn't pull over the yield pressure  
21 of the joint.

22 MR. EMMERT:

23 The 80 percent of the yield?

24 MR. JOHNSON:

25 Of course, that's for new pipe. We would want to go  
26 a lesser amount depending on conditions. But if there  
27 weren't an excessive amount of pull, that would just be  
28 one of those things that happen, in my opinion. You  
29 might want to get with the district engineer and tell  
30 him, do you agree with this as being an acceptable amount

1 of pull.

2 MR. EMMERT:

3 Before we get too rough with it?

4 MR. JOHNSON:

5 Before you get too rough with it.

6 MR. EMMERT:

7 What about like a hole in the casing. Say we set  
8 the bottom plug, we tag the plug, we tested the casing,  
9 the test fails. Working for companies in the industry,  
10 you know, at that point we'd be off the bid, we'd call in  
11 and get orders, see what you wanted to do next.

12 MR. JOHNSON:

13 Yes, sir, that's what we would want to do in our  
14 situation as well. We would want to consider changing  
15 procedures around. Typically what we'll -- we certainly  
16 wouldn't want to go in the hole with any cast-iron bridge  
17 plug or any kind of packer once we had identified there  
18 being a hole in the casing, which we do, you know, use a  
19 lot of bridge plugs in our plugging procedures. Again,  
20 the district engineer would agree to those procedural  
21 changes.

22 MR. EMMERT:

23 Collapsed casing and junk in the hole. In the  
24 industry when we can't get down with a gauge ring or bit,  
25 we're off bid, call in, get orders.

26 MR. JOHNSON:

27 Yes, sir, again, in this situation --

28 MR. EMMERT:

29 Most of your procedures say, you know, pull out of  
30 hole and then run in hole with gauge bit to such and such

1 a depth. So if we encounter collapsed casing, junk in the  
2 hole, what kind of efforts, what kind of steps do we need  
3 to include in our bid cost to get on the bottom?

4 MR. JOHNSON:

5 Typically, in every case we are going to have to get  
6 down below the base of the USDW, the underground source  
7 of drinking water for the lower plug. If the collapsed  
8 casing or the junk is above the USDW we would want to get  
9 through it. If it's deep enough we would set the plug  
10 there at that point. Now, any junk or collapsed casing  
11 the contractor would not be responsible for. That would  
12 constitute a change in procedure, unless that particular  
13 circumstance was identified within the bid.

14 MR. EMMERT:

15 Right, of course. We get into pulling a wet string  
16 sometimes and we generally go off bid there and call in,  
17 just to see how they want to handle that, whether they  
18 want to put it on the ground, try to put it in a catch  
19 pit, which you said earlier was not going to be allowed  
20 now. If there's not a rod string in the hole we can  
21 punch a hole in the tubing and circulate the well, that  
22 kind of thing. If you requested us to punch a hole in  
23 that tubing and circulate the well so we wouldn't have to  
24 pull a wet string, that cost would be on y'all? Would  
25 that cost be on y'all or is that something we should  
26 include in our bid cost to start with?

27 MR. JOHNSON:

28 You mean if we specifically requested that you do  
29 that?

30 MR. EMMERT:

1           If we get out there and for some reason there's an  
2           obstruction in the bottom of the tubing, the tubing won't  
3           drain and we're forced to pull in a wet string; we can't  
4           dig a catch pit.

5           MR. JOHNSON:

6           I would think if it's something that we specifically  
7           requested that it may constitute a change order  
8           procedure, but I'm going to have to get that response  
9           clarified before I --

10          MR. EMMERT:

11          That was something else. Can we get a copy of these  
12          transcripts?

13          MR. JOHNSON:

14          Sure.

15          MR. EMMERT:

16          Another situation we run into sometimes is we can't  
17          kill a well with nine-pound fluid. At that point,  
18          working with companies in the industry, we would be off  
19          bid and call in and get orders to see what they wanted to  
20          do next. That would be the industry-standard as far as  
21          I'm concerned. Is that the same way you're thinking?

22          MR. JOHNSON:

23          Typically, Mr. Emmert, the way we've interpreted the  
24          scope of work here recently is that if it said to kill  
25          well it meant kill the well, whatever it may take.

26          MR. EMMERT:

27          So whatever means -- whatever cost it takes to kill  
28          the well we're going to be responsible for killing it?

29          MR. JOHNSON:

30          Yes, sir, that's the way it's been interpreted here

1 recently.

2 MR. EMMERT:

3 Question number five, if we create a hole in that  
4 casing while we're attempting to test the BOPs is that  
5 negligence on our part?

6 MR. JOHNSON:

7 I would not think so if you were conducting a test  
8 to the test pressure specified by this office.

9 MR. EMMERT:

10 Question number seven, I didn't quite understand the  
11 response: "Yes, depending on the salvage value given."  
12 If we give enough we'll be reimbursed, if we don't give  
13 enough we won't, or --

14 MR. JOHNSON:

15 Yes, sir, Mr. Emmert, it's required that an itemized  
16 listing of salvage be given with the bid, and we would  
17 reimburse the contractor for the value that he placed on  
18 that piece of missing equipment.

19 MR. EMMERT:

20 If he submitted a breakdown? Okay, all right.

21 MR. JOHNSON:

22 If a breakdown was submitted --

23 MR. EMMERT:

24 I understand.

25 MR. JOHNSON:

26 -- and a cost identified.

27 MR. EMMERT:

28 On question number 11, what if all the provisions of  
29 the bid package have been met and we still have a blowout  
30 out there due to reasons beyond our control. Is the

1 contractor still fully responsible for the cleanup?

2 MR. JOHNSON:

3 Could you give me some examples of circumstances  
4 maybe beyond your control?

5 MR. EMMERT:

6 Well, we recently had a situation where we were  
7 trying to gain access to the tubing and there was only  
8 one joint of tubing packed off in a Larkin head, and  
9 trying to open a valve we shook that joint enough to  
10 where it blew up, hit the derrick leg and knocked the  
11 valve off, and then we had a blow-out -- well, not a  
12 blow-out, but a release there for a few minutes until we  
13 could get a valve stood back in there.

14 MR. JOHNSON:

15 Did you attempt to check any tubing or casing  
16 pressures?

17 MR. EMMERT:

18 That's what we were attempting to do at that time.

19 MR. JOHNSON:

20 What we do, we rely on the contractor to be as  
21 careful as possible when working on these wells because  
22 we don't know ourselves what kind of condition they may  
23 be in, especially inside the wellbore itself. I'll have  
24 to get a clarification for that question as well.

25 MR. EMMERT:

26 Will you be sending those out to everybody here, or  
27 how will that be handled?

28 MR. JOHNSON:

29 They would be going out to everyone.

30 MR. EMMERT:

1           Question number 12, it is expected of the contractor  
2 to immediately assess the condition of the well upon  
3 gaining entry to the casing. Could you explain that a  
4 little better or clarify that for me, I don't quite  
5 understand.

6 MR. JOHNSON:

7           That would be once you gained access to the wellbore  
8 to do a casing and tubing integrity test, if at all  
9 possible, or if -- once you -- if there's no way to test  
10 it, once you go in and try to circulate, if you fail to  
11 get full returns, which you would suspect it possibly  
12 could be a hole, in addition to the perms that will take  
13 in the fluid, and keep the district engineer apprised of  
14 the finding. If you suspect that there is a problem,  
15 just to let the district engineer know as soon as  
16 possible so that there can be some kind of change in  
17 procedure, if warranted.

18 MR. EMMERT:

19           Question number 14 is kind of along the same lines,  
20 and you say that DNR may be responsible if the contractor  
21 discovers the hole and reports same to the district  
22 engineer prior to any downhole work being performed, but  
23 that's usually not the case. Usually you discover these  
24 holes later on in the scope of work, and, really, I don't  
25 know how you would discover a hole before you start  
26 working downhole.

27 MR. JOHNSON:

28           Again, as we discussed earlier, if you notice a  
29 problem with your returns or, you know, you could do a  
30 packer test prior to unseating your packer.

1 MR. EMMERT:

2 Even if the hole is not discovered before we do any  
3 work downhole DNR still may be -- you still may pick up  
4 the bill for those additional costs?

5 MR. JOHNSON:

6 Yes. At the time that the district engineer enters  
7 into the discussions and there's going to be an approved  
8 change of procedure, if we can't swap out the work that  
9 is left in your bid to do this revised procedure, then at  
10 that point we would consider a change order.

11 MR. EMMERT:

12 Question number 16, change order may be issued if  
13 unexpected junk is encountered in the well. Can you give  
14 an example of when junk would be encountered and a change  
15 order would not be issued?

16 MR. JOHNSON:

17 If the junk was deep enough that we didn't have to  
18 get below it, that we could set the plug high.

19 MR. EMMERT:

20 So if the junk was not to be removed then there  
21 wouldn't be a change order?

22 MR. JOHNSON:

23 Like I said, other than the fact that the junk was  
24 identified in the bid as being there. Of course, that  
25 would no longer make it unexpected at that point in time.

26 MR. EMMERT:

27 Then in question 17 where you say may be, that's  
28 basically the same thing, if there's no additional cost  
29 there's not going to be a change order.

30 MR. JOHNSON:



1           That's correct.

2       MR. EMMERT:

3           But if there is additional cost, then a change order  
4       will be issued.

5       MR. JOHNSON:

6           And that's number 17?

7       MR. EMMERT:

8           Number 17. It says, "a change order may be issued  
9       to retrieve both tubing and rods." I was just wondering  
10      in what instance would the change order not be issued?

11      MR. JOHNSON:

12           If the rods were stuck and you could strip them out  
13      with the tubing, in our opinion, you know, you still  
14      could get around that problem out there. Now, if rods  
15      and tubing were stuck and you had to get out wash pipe or  
16      some other type of fishing equipment, then that would be  
17      beyond the materials that we bid the project for.

18      MR. ROSS:

19           Mr. Emmert, if I may interrupt, let me ask you a  
20      question with regards to 17, number 17 that you were  
21      asking about a second ago. Previously you made comments  
22      about possible need, if tubing is plugged, for punching a  
23      hole that would allow you to circulate, therefore, not  
24      pull a wet string. Number 17 is a little more specific,  
25      if the condition of the tubing and the rods in the well  
26      are such that the rods would be stuck in the tubing and  
27      you were to recover them; but also in the answer, the  
28      contractor would be expected to strip tubing and rods out  
29      of the hole. In that process of stripping out of the  
30      hole, two parts: one is, what, from your experience, have

1 you typically observed as additional time and therefore  
2 cost in stripping out of a hole versus being able to pull  
3 the rods and then pull the tubing; and secondly, in any  
4 scenario where you're having to pull a wet string, what  
5 is the additional involvement for capture and/or recovery  
6 of any of the contents of that wet string that would then  
7 be handled for disposal but also restoration of the site?

8 MR. EMMERT:

9 As far as additional time I would say probably three  
10 to one, it take you three times as long to strip rods as  
11 it would to pull rods.

12 MR. ROSS:

13 That would be in the entire process of pulling rods  
14 and then pulling tubing versus stripping out of the hole?

15 MR. EMMERT:

16 Versus pulling the rods and tubing out. And if you  
17 can't dig a pit and you've got rods in there and you  
18 can't go down and punch a hole in your tubing, I don't  
19 know. Some kind of small steel tank, I guess, and raise  
20 your floor up high enough where you can dump over into  
21 it.

22 What would you think, Mr. Bob, what would you do  
23 there?

24 MR. GRAY:

25 I don't know.

26 MR. EMMERT:

27 I guess that would be a deal to where we may have to  
28 dig a pit and fill out the forms.

29 MR. JOHNSON:

30 The pit is still a possibility, you just have to go

1 through the reporting process and test it.

2 MR. EMMERT:

3 Did that answer your question, Mr. Gary?

4 MR. ROSS:

5 Yes, sir, specifically with regards to that point,  
6 but then, I guess a follow-up to that would be is, that,  
7 of course, would be unexpected activity and the  
8 construction of the pit would require, as Doyle indicated  
9 earlier, under Sections 29 and 30 of registering that  
10 catch pit, and then possibly the sampling and the  
11 closure; is that not right, Doyle?

12 MR. JOHNSON:

13 That's correct.

14 MR. EMMERT:

15 Opens up a whole new can of worms.

16 MR. ROSS:

17 I understand.

18 MR. EMMERT:

19 Question 18, Section H, the way I read that and I  
20 want to know whether I'm reading it right or not, is if  
21 we disagree on whether a change order is warranted or  
22 not, if we disagree with OSR as to whether we should  
23 receive a change order or not, can we pull off -- and OSR  
24 refuses to issue a change order, can the contractor pull  
25 off the well, be paid for the work that he's already done  
26 without any negative repercussions to the contractor? Is  
27 that what that's telling me?

28 MR. JOHNSON:

29 Yes, sir, Mr. Emmert, that is what is in -- it's my  
30 understanding of Title 38 of the State Procurement Code

1 is that when there is a need for a revision to the scope  
2 of work, at that point in time, in most state contracts,  
3 the contractor and the state entity would enter into  
4 negotiations to come to a change order amount. And if  
5 you can't -- if the two bodies cannot come to an  
6 agreement, then at that point in time the work would be  
7 suspended.

8 As far as any negative repercussions, there are  
9 times in which we as a state body feel like we would be  
10 better to go off and go back to the drawing board in  
11 plugging a particular well than do it on a change order  
12 basis, because as you know in this line of work no sooner  
13 than you get into an agreement on one change order, you  
14 go out there and the next minute you're stuck again,  
15 you've got to go try another plan. So sometimes at that  
16 point in time it becomes best just to suspend work on  
17 that particular well, take it out of the package. So I  
18 would think the contractor would have the same liberty  
19 that we would.

20 MR. EMMERT:

21 All right, sir. Well, I thank y'all for your time.

22 MR. JOHNSON:

23 We will get you those responses to those questions  
24 we said we would clarify later.

25 MR. ADDISON:

26 Kenneth Addison, A&T Well Service. On regards to  
27 testing of the BOPs, whenever the contractor does a test  
28 on the BOPs, will a state representative be present at  
29 each test?

30 MR. JOHNSON:

1 Yes, Mr. Addison, we have a representative on our  
2 OSR projects practically all the time.

3 MR. ADDISON:

4 Okay, next question. We do a test on the BOPs, your  
5 people witness it, approve it, we start work, pressure  
6 hits us and the blow-out preventer fails. Is the  
7 contractor still liable?

8 MR. JOHNSON:

9 Of course, we would have to look into the  
10 circumstances of the failure; you know, was it a flaw in  
11 the equipment or what. I guess it would be a situational  
12 matter, we would look into the situation.

13 MR. ADDISON:

14 Thank you.

15 MR. JOHNSON:

16 Anybody else?

17 (No response.)

18 Well, I've got a question for y'all. How about  
19 hydraulically operated small-tubing BOPs, does anybody  
20 know if those are readily available out there? Yes, Mr.  
21 Emmert?

22 MR. EMMERT:

23 It's either Huber or one of those groups that make  
24 the rod BOPs, I think, make a hydraulic adapter kit for  
25 their BOP, and also make rams for one inch through inch  
26 and a half, I believe.

27 MR. JOHNSON:

28 So would that be an extreme burden to require those?

29 MR. EMMERT:

30 \$1,800.

1 MR. JOHNSON:

2 Per day?

3 MR. EMMERT:

4 No, for the adapter, the hydraulic adapter kit, to  
5 purchase it.

6 MR. JOHNSON:

7 To purchase it. With regards to BOPs, I think I  
8 failed to mention that rod BOPs of any nature, they are  
9 not required by 29-B specifically, and through  
10 discussions with the staff this morning we determined  
11 that we would determine whether or not we would require  
12 rod BOPs, again, on a case-by-case basis, and if so we  
13 would state that within the scope of work. So you would  
14 know beforehand if we required rods -- I mean, BOPs when  
15 pulling rods.

16 Any other questions?

17 (No response.)

18 If there are no other questions, I guess we are  
19 ready to adjourn. I want to thank all of y'all for  
20 coming, take your time out to come out here. As always  
21 we value your input. We want to be on a good working  
22 relationship with our contractors, and at any time if you  
23 have any questions, just feel free to give any of us here  
24 on the staff a call.

25 And as Mr. Emmert stated, the transcripts of this  
26 meeting are available. I think there's a small charge  
27 for reproduction, but normally we get the transcript  
28 within three to four weeks. If you would like to request  
29 a copy give me a call. Again, we'll be coming out with a  
30 summary of this meeting with some answers to some

1 questions that we want to discuss further amongst  
2 ourselves.

3 And if that's it, I guess we will be adjourned. Thank  
4 y'all.

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

26

27

28

29

30

## CERTIFICATE

I, SUZETTE M. MAGEE, Certified Court Reporter, do hereby certify that the foregoing Oilfield Site Restoration Contractors meeting was held on July 20, 2005, in the Conservation Hearing Room, Baton Rouge, Louisiana; that I did report the proceedings thereof; that the foregoing pages, numbered 1 through 32, inclusive, constitute a true and correct transcript of the proceedings thereof.

---

SUZETTE M. MAGEE, CCR #93079

CERTIFIED COURT REPORTER